

CERTIFICATE OF INSPECTION

Checked by



Approved by



Model	KH-6060-3P	Contact Rating	60A, 250VAC
Rated Insulation Voltage	600VAC/DC	Lot Size	- EA
Date	2025. 01.21	No.	K25 - 10264

Test Items	Description	RESULT
1. Resistance to heat	60 ℃ ± 3 ℃ 7 hour	Good
2. Insulation resistance	Above 100 MΩ after temperature rise test	Above 100MΩ
3. Dielectric Withstand Voltage	2,500 Vac for a minute	Good
4. Temperature rise test	Contact parts : Below 45℃	19
5. Electric passing test	current (60 A) + 50% 90 A / 1 hour	Good
6. Strength test of terminal parts	25.5 Kgf·cm	Good

Koino

QA Department
KUN HUNG ELECTRIC CO., LTD